









2nd Ave Storm Water Improvement Schedule- ALLSTATE

ID	Task Name	Duration	Start	Finish	August	September	October	November	December	January
1	precon	1 day	Tue 8/6/13	Tue 8/6/13						
2	approved submittals	1 day	Fri 8/9/13	Fri 8/9/13						
3	cad files	1 day	Wed 8/28/13	Wed 8/28/13						
4	material delivery	1 day	Wed 9/11/13	Wed 9/11/13						
5	contract start date	0 days	Wed 9/11/13	Wed 9/11/13						
6	mobilization	10 days	Wed 9/11/13	Tue 9/24/13						
7	layout	2 days	Mon 9/30/13	Tue 10/1/13						
8	mot	1 day	Mon 9/30/13	Mon 9/30/13						
9	erosion control	1 day	Tue 10/1/13	Tue 10/1/13						
10	clearing	3 days	Wed 10/2/13	Fri 10/4/13						
11	demo	1 day	Mon 10/7/13	Mon 10/7/13						
12	storm system	30 days	Mon 10/14/13	Fri 11/22/13						
13	grading	3 days	Mon 11/25/13	Wed 11/27/13						
14	concrete work	5 days	Mon 12/2/13	Fri 12/6/13						
15	base work	1 day	Mon 12/9/13	Mon 12/9/13						
16	mill	2 days	Tue 12/10/13	Wed 12/11/13						
17	paving	5 days	Wed 12/11/13	Tue 12/17/13						
18	rip rap	3 days	Wed 12/18/13	Fri 12/20/13						
19	sod	2 days	Thu 12/19/13	Fri 12/20/13						
20	pre walk thru	1 day	Fri 12/20/13	Fri 12/20/13						
21	punch out	3 days	Thu 1/2/14	Mon 1/6/14						
22	final walk thru	1 day	Mon 1/6/14	Mon 1/6/14						

Project: second ave. first schedule
Date: Wed 8/28/13

Task:  Milestone:  External Tasks: 

Split:  Summary:  External Milestone: 

Progress:  Project Summary:  Deadline: 