

| PINE STREET REMEDIATION CONSTRUCTION SCHEDULE - Revised | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|-----------|---|---|----|---|------------|---|---|---|----|------------|-----|---|---|---|------------|---|-----|---|---|-----------|----|---|-----|---|----------|---|----|---|----------|
| | | 4/24/2013 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Task No. | Task Description | WB 4/8/13 | | | | | WB 4/15/13 | | | | | WB 4/22/13 | | | | | WB 4/29/13 | | | | | WB 5/6/13 | | | | | Comments | | | | |
| | | M | T | W | Th | F | S/S | M | T | W | Th | F | S/S | M | T | W | Th | F | S/S | M | T | W | Th | F | S/S | M | T | W | Th | F | |
| 1) | Wind Storm Debris Clean-up (by Town) | x | x | x | x | x | | | | | | | | | | | | | | | | | | | | | | | | | Complete |
| 2) | Final Plan Submittal | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Complete |
| 3) | MOT Plan Submittal | | x | | | | | | | | | | | | | | | | | | | | | | | | | | | | Complete |
| 4) | Cold Mix Design Submittal (and others) | | | | | | | | | | | | | | | | | | x | | | | | | | | | | | | |
| 4a) | Cold Mix Approval Period (and others) | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | |
| 5) | Mill Existing Asphalt | | | | | | x | x | x | | | | | | | | | | | | | | | | | | | | | | Complete |
| 6) | Underdrain construction | | | | | | | | | x | | | | | | | | | | | | | | | | | | | | | Complete |
| 7) | Driveway Base Construction | | | | | | | | | | | | | | | | | | x | x | x | | | | | | | | | | |
| 7a) | Base Inspection By Ardaman | | | | | | | | | x | | | | | | | | | | | | | | | | | | | | | Complete |
| 8) | Driveway Asphalt Construction | | | | | | | | | | | | | | | | | | | | | x | x | | | | | | | | |
| 9) | Base modifications - 2nd Ave to 1st Ave | | | | | | | | | | | | x | x | x | x | | | | | | | | | | | | | | | |
| 10) | Cold Mix Pre-construction mtg | | | | | | | | | | | | | | | | | | | | | x | | | | | | | | | |
| 10a) | Base inspection by all interested Parties | | | | | | | | | | | | | | | | | | | | | x | | | | | | | | | |
| 11) | Cold Mix Paving Construction | | | | | | | | | | | | | | | | | | | | | | | | | | x | x | | | |
| 11a) | Cold Mix Paving Construction Inspection By Ardaman and 3rd Party Inspectors | | | | | | | | | | | | | | | | | | | | x | x | | | | | x | x | | | |
| 12) | Final Clean-up | | | | | | | | | | | | | | | | | | | | | | | | | | | | x | | |